COMPLETION REPORT

1. Name of Work : EMERGENCY WATER SUPPLY TO DRILLING OF BOREWELLS ERECTION OF PUMP MOTOR IN MUNESHWARA BLOCK WARD NO.8 KODIGEHALLI SUB DIVISION

3. Head of Account which is Chargeable :

4. Entrustment Order No. & Dt. : EB/BTP/WO/365/13-14, Dt.: 28/01/2014

5. Name of Contractor : **M/S KRIDL**

6a. Time stipulated for completion of work :

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No 3547/17-18

Page No. 354623 to 354632

1. Check measurement of the Asst. : M.B.No 2585/14-15

Page No. 258430 to 258473

9. Name of the Office / Official :

In charge of the work : -

10. a) Asst. Eng/ Junior Eng. : Dhananjaya. G.S

b) Asst. Exe. Engineer :

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs. 4,99,000/-	Rs. 4,95,011/-	—	Rs

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST EXE ENGINEER
KODIGEHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

ACCOUNTS SUPTD.
BYATARAYANAPURA DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 30/06
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು